

## Fullerton Transportation Center Parking Facility Griffin Structures



Report for October 2011

## Schedule

- » Project is 54% complete and on budget.
- » BNSF has approved all design improvements for pedestrian path across Harbor Blvd.
- » Masonry stair cores, elevator rooms and spandrels are underway.
- » Waterproofing is 100% complete.
- » Decks are 90% complete. Final deck pour anticipated on 11-4-11.
- » Columns are 85% complete.
- » Sack-n-Patch finish work ongoing.
- » Fire suppression and video surveillance rough-ins are ongoing.
- » Electrical and plumbing rough-ins are ongoing.
- » Interior storm drain piping being installed.
- » Stair shop drawings are under review.
- » Stand-alone mockup is underway. Masonry mockups have been approved.
- » Stair mockup anticipated to be on-site by 11-7-11.
- » Site grading begins in November.
- » Site utilities and SCE work to begin in November.

## Quality/Risks/Concerns

» Stair shop drawing review and approval.



Placing rebar for final deck pour.

Northwest elevation.