

Fullerton Transportation Center Parking Facility Griffin Structures



Report for December 2011

Schedule

- » Project is 64% complete and on budget.
- » Continuing installation of masonry at stair cores, spandrels and facades.
- » Structural steel at stair tower 2 underway.
- » Sack-n-Patch finish work ongoing.
- » Interior painting underway.
- » Site utilities continue.
- » SCE transformer work complete. Utility poles along Santa Fe Avenue have been removed.
- » Electrical permanent power installation underway.
- » Interior storm drain piping continues.
- » Fire suppression piping continues.
- » All masonry approved on stand-alone mockup. Brick will be installed upon arrival in January.
- » Stair mockup partially accepted. Awaiting metal panel for review.
- » Site grading continues.
- » Pedestrian path across Harbor Blvd begins at the end of January.

Quality/Risks/Concerns

Monthly Photos

» None at this time.

Stair/Elevator #2 steel installation.

North elevation.